

June 6, 2025

Mayor Johnny Magee
City of Laurel
P.O. Box 647
Laurel, MS 39441

RE: 2024 FEMA Massey Access Road Culvert Project
City of Laurel, Mississippi
NS.18661

Dear Mayor Magee,

Attached, please find the following documentation for close-out of the above referenced project.

- Pay application request (3)
- Pay application request (Retainage)
- Unpaid and Paid Invoices for final pay applications.
- Summary Change Order No. 1
- Consent of Surety (This was requested but **Not Received**)
- Contractor's Warranty Statement
- Contractor's Final Affidavit and Release of Lien

The *Applications for Payment 3* and *Retainage*, have been reviewed and the amounts have been certified. As requested by the City, Neel-Schaffer, Inc. has notified the contractor that confirmation of payment to subcontractors and vendors is required prior to processing the final Applications for Payment (3 and *Retainage*). The contractor has provided the remaining invoices and receipts. Please see the tables below for a summary of payments.

Table 1 - Payment Summary

Application for Payment #	Work Completed	Liquidated Damages	Payment Breakdown		
			J&A Excavation, Inc.	Unpaid Vendors	Total
1	\$ 69,887.51	\$ -	\$ 69,887.51	\$ -	\$ 69,887.51
2	\$ 82,252.62	\$ -	\$ 26,186.82	\$ 56,065.80	\$ 82,252.62
3	\$ 92,507.53	\$ (7,500.00)	\$ 52,918.98	\$ 32,088.55	\$ 85,007.53
Retainage	\$ 12,876.19	\$ -	\$ 12,876.19	\$ -	\$ 12,876.19
Sub-Totals	\$ 257,523.85	\$ (7,500.00)	\$ 161,869.50	\$ 88,154.35	\$ 250,023.85

Sum Completed Work (Less Damages): \$ 250,023.85

Final Adjusted Contract Amount: \$ 250,023.85

Remaining Contract: \$ -



Table 2 – Summary of City Payments to Unpaid Vendors

Application for Payment #	Vendor	Amount	Total	City Payment Status
1	-	\$ -	\$ -	-
2	Southern Pipe & Supply	\$ 56,065.80	\$ 56,065.80	Paid
3	MC Paving	\$ 4,000.00	\$ 32,088.25	Unpaid
	Delta Industries	\$ 1,116.01		Unpaid
	Miller Materials	\$ 19,828.47		Unpaid
	ECS	\$ 7,143.77		Unpaid
Retainage	-	\$ -	\$ -	-

If the City would like to proceed with payments directly to the unpaid vendors, the amounts listed above have been verified with each vendor.

After it was revealed that fraudulent bonds were provided for the project, the Contractor has not provided any information to Neel-Schaffer related to securing legitimate bonds for the project. The Consent of Surety has been requested multiple times, but has not been received nor have any plans to provide one been shared. Per the Contract and Mississippi State Law, the Consent of Surety is required for final payment. In addition, the project's bonds are required to be in effect for one-year after final payment. Please see references below.

Per the Contract, Section 00700-5.01.A: "Contractor shall furnish performance and payment bonds, each in an amount at least equal to the Contract Price as security for the faithful performance and payment of all of Contractor's obligations under the Contract Documents. These bonds shall remain in effect until one year after the date when final payment becomes due..."

Per the Contract Section 00700.14.07.A.2 and 2.b: "The final Application for Payment shall be accompanied (except as previously delivered) by: b. consent of the surety, if any, to final payment;"

Per Mississippi Code § 31-5-25-1-(b)-(iv): "In no event shall said final payment due the contractor be made until the consent of the contractor's surety has been obtained in writing and delivered to the proper contracting authority."

The work was completed in accordance with the plans and specifications of the contract. If the City decides to proceed with final payment to J&A Excavation, Inc., the total amount due is the sum of the Contractor's portion of *Applications for Payment 2, 3, and Retainage* (assuming *Application for Payment 2* has not been paid). The final payment amount is **\$91,981.99**.

If you have any questions or need any additional information, please let me know.

Sincerely,
NEEL-SCHAFFER, INC.



Jonathan G. Keith, P.E.

Attachments:
Invoice and Receipts for vendors listed above

cc: Brett Robinson, City Attorney



APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF 1 PAGES 2

TO OWNER: City of Laurel
PO Box 647
Laurel, MS 39441

PROJECT: FEMA MASSEY
Access Rd Culvert
Address: 146 Don Curt BLVD
Laurel, MS 39440

APPLICATION NO: 3

Distribution to:
☒ OWNER
☐ ARCHITECT
☐ CONTRACTOR

PERIOD TO: 4/30/2025

PROJECT NO:

FROM CONTRACTOR:
J&A Excavation Inc.
PO Box 1216
Magee, Ms 39111

VIA ARCHITECT: Neel-Schaffer, Inc.
328 N. Magnolia St.
Laurel, MS 39440

CONTRACT FOR:
CONTRACT DATE: 1/20/2025

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM
2. Net change by Change Orders
3. CONTRACT SUM TO DATE (Line 1 + 2)
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)
5. RETAINAGE:
 - a. $\frac{5}{100}$ % of Completed Work (Column D + E on G703)
 - b. $\frac{5}{100}$ % of Stored Material (Column F on G703)Total Retainage (Lines 5a + 5b or Total in Column I of G703)
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)

\$	266,100.00
\$	0.00
\$	266,100.00
\$	250,023.85

\$	12,876.19
\$	237,147.66

\$	152,140.13
\$	85,007.53
\$	28,952.34

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA® © 1992


Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

SUBCONTRACTOR:

By: Laurel, MS Date: 6/3/2025

State of: MS County of: Smith
Subscribed and sworn to before me this 3rd day of June, 2025
Notary Public: Neel-Schaffer, Inc.
My Commission expires: April 20, 2025



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 85,007.53

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT: Neel-Schaffer, Inc.

By: Neel-Schaffer, Inc. Date: 6/6/2025

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20005-5292

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 3

In tabulations below, amounts are stated to the nearest dollar.

APPLICATION DATE: 4/30/2025

Use Column I on Contracts where variable retainage for line items may apply.

PERIOD TO: 4/30/2025

PROJECT NO: FEMA Massey

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	H BALANCE (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1	Mobilization	\$ 35,000.00	\$ 35,000.00	\$ -		\$ 35,000.00	100.00%		\$ 1,750.00
2	Site Work	\$ 18,000.00	\$ 9,000.00	\$ 9,000.00		\$ 18,000.00	100.00%		\$ 900.00
3	Maintenance of Traffic	\$ 9,500.00	\$ 4,750.00	\$ 4,750.00		\$ 9,500.00	100.00%		\$ 475.00
4	Removal of Pavement, All Types, All Depths	\$ 4,000.00	\$ 3,360.00	\$ -		\$ 3,360.00	84.00%	\$ 640.00	\$ 168.00
5	Removal of Pipe, All Sizes	\$ 2,250.00	\$ 2,250.00			\$ 2,250.00	100.00%		\$ 112.50
6	Topsoil for Slope Treatment, Contractor Furnished	\$ 2,800.00	\$ -	\$ -		\$ -	0.00%	\$ 2,800.00	\$ -
7	Borrow Excavation, FME, Class 9, Group C	\$ 13,200.00	\$ -	\$ 10,627.00		\$ 10,627.00	80.51%	\$ 2,573.00	\$ 531.35
8	Unclassified Excavation, FM	\$ 1,250.00	\$ -	\$ 1,250.00		\$ 1,250.00	100.00%		\$ 62.50
9	Muck Excavation, FM	\$ 6,250.00	\$ 3,750.00	\$ 1,875.00		\$ 5,625.00	90.00%	\$ 625.00	\$ 281.25
10	Excess Excavation, FM	\$ 16,500.00	\$ -	\$ 16,500.00		\$ 16,500.00	100.00%		\$ 825.00
11	Geotextile Stabilization, Type V (Non-Woven)	\$ 5,250.00	\$ 787.50	\$ 1,988.00		\$ 2,775.50	52.87%	\$ 2,474.50	\$ 138.78
12	Granular Material, Class 6, Group C	\$ 2,500.00	\$ -	\$ 2,625.00		\$ 2,625.00	105.00%	\$ (125.00)	\$ 131.25
13	610 Crushed Stone Base	\$ 4,250.00	\$ -	\$ 4,646.95		\$ 4,646.95	109.34%	\$ (396.95)	\$ 232.35
14	12.5-mm mixture, ST, Asphalt Pavement	\$ 7,000.00	\$ -	\$ 7,000.00		\$ 7,000.00	100.00%		\$ 350.00
15	19-mm mixture, ST, Asphalt Pavement	\$ 10,800.00	\$ -	\$ 10,814.40		\$ 10,814.40	100.13%	\$ (14.40)	\$ 540.72
16	108" Zinc Coated Corrugated Metal Pipe, 12 Gauge, 1" Corrugation (incl. bedding)	\$ 101,250.00	\$ 101,250.00	\$ -		\$ 101,250.00	100.00%		\$ 5,062.50
17	Grouted Rip Rap (300#)	\$ 26,300.00	\$ -	\$ 26,300.00		\$ 26,300.00	100.00%		\$ 1,315.00
18	CHANGE ORDERS (NON-BILLABLE)	\$ 152,500.00	\$ -	\$ (7,500.00)		\$ (7,500.00)	100%		\$ -

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20008-5232

← Damages 6/16/2025

G703-1992

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 3

Contractor's signed certification is attached.

APPLICATION DATE: 4/30/2025

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 4/30/2025

Use Column I on Contracts where variable retainage for line items may apply.

PROJECT NO: FEMA Massey

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE (C - G)	I RETAINAGE (IF VARIABLE RATE)
		\$ 258,600.00	\$ 160,147.50	\$ 89,876.35	\$ -	\$ 250,023.85	\$ 8,576.15	\$ 12,876.19
	GRAND TOTALS							

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF 1 PAGES 2

TO OWNER: City of Laurel
PO Box 647
Laurel, MS 39441

PROJECT: FEMA MASSEY
Access Rd Culvert
Address: 146 Don Curt BLVD
Laurel, MS 39440

APPLICATION NO: Retainage

Distribution to:

☒ OWNER

☐ ARCHITECT

☐ CONTRACTOR

PERIOD TO: 4/30/2025

FROM CONTRACTOR:

J&A Excavation Inc.
328 N. Magnolia St.
PO Box 1216
Magee, Ms 39111

VIA ARCHITECT: Neel-Schaffer, Inc.

Laurel, MS 39440

PROJECT NO:

CONTRACT FOR:

CONTRACT DATE: 1/20/2025

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 266,100.00
2. Net change by Change Orders \$ (16,076.15)
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 250,023.85
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 250,023.85

5. RETAINAGE:
a. 0% of Completed Work (Column D + E on G703) \$ 0.00
b. 0% of Stored Material (Column F on G703) \$
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 0.00

6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 250,023.85
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 237,147.66
8. CURRENT PAYMENT DUE \$ 12,876.19
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 0.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$8,576.15
Total approved this Month	\$0.00	\$7,500.00
TOTALS	\$0.00	\$16,076.15
NET CHANGES by Change Order	(\$16,076.15)	

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION AIA® © 1992

Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

SUBCONTRACTOR:

By: James B. Parker Date: 6/6/2025
State of: MS County of: Smith
Subscribed and sworn to before me this 23rd day of June
Notary Public: Jennifer B. Yelverton
My Commission expires: April 28, 2029

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 12,876.19

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT: Neel-Schaffer, Inc.

By: James B. Parker Date: 6/6/2025

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5292

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: Retainage

APPLICATION DATE: 4/30/2025

PERIOD TO: 4/30/2025

PROJECT NO: FEMA Massey

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
1	Mobilization	\$ 35,000.00	\$ 35,000.00		-		\$ 35,000.00	100.00%		\$ 1,750.00
2	Site Work	\$ 18,000.00	\$ 18,000.00		-		\$ 18,000.00	100.00%		\$ 900.00
3	Maintenance of Traffic	\$ 9,500.00	\$ 9,500.00		-		\$ 9,500.00	100.00%		\$ 475.00
4	Removal of Pavement, All Types, All Depths	\$ 4,000.00	\$ 3,360.00		-		\$ 3,360.00	84.00%	\$ 640.00	\$ 168.00
5	Removal of Pipe, All Sizes	\$ 2,250.00	\$ 2,250.00		-		\$ 2,250.00	100.00%		\$ 112.50
6	Topsoil for Slope Treatment, Contractor Furnished	\$ 2,800.00	\$ -		-		\$ -	0.00%	\$ 2,800.00	\$ -
7	Borrow Excavation, FME, Class 9, Group C	\$ 13,200.00	\$ 10,627.00		-		\$ 10,627.00	80.51%	\$ 2,573.00	\$ 531.35
8	Unclassified Excavation, FM	\$ 1,250.00	\$ 1,250.00		-		\$ 1,250.00	100.00%		\$ 62.50
9	Muck Excavation, FM	\$ 6,250.00	\$ 5,625.00		-		\$ 5,625.00	90.00%	\$ 625.00	\$ 281.25
10	Excess Excavation, FM	\$ 16,500.00	\$ 16,500.00		-		\$ 16,500.00	100.00%		\$ 825.00
11	Geotextile Stabilization, Type V (Non-Woven)	\$ 5,250.00	\$ 2,775.50		-		\$ 2,775.50	52.87%	\$ 2,474.50	\$ 138.78
12	Granular Material, Class 6, Group C	\$ 2,500.00	\$ 2,625.00		-		\$ 2,625.00	105.00%	\$ (125.00)	\$ 131.25
13	610 Crushed Stone Base	\$ 4,250.00	\$ 4,646.95		-		\$ 4,646.95	109.34%	\$ (396.95)	\$ 232.35
14	12.5-mm mixture, ST, Asphalt Pavement	\$ 7,000.00	\$ 7,000.00		-		\$ 7,000.00	100.00%		\$ 350.00
15	19-mm mixture, ST, Asphalt Pavement	\$ 10,800.00	\$ 10,814.40		-		\$ 10,814.40	100.13%	\$ (14.40)	\$ 540.72
16	108" Zinc Coated Corrugated Metal Pipe, 12 Gauge, 1" Corrugation (incl. bedding)	\$ 101,250.00	\$ 101,250.00		-	\$ -	\$ 101,250.00	100.00%		\$ 5,062.50
17	Grouted Rip Rap (300#)	\$ 26,300.00	\$ 26,300.00		-		\$ 26,300.00	100.00%		\$ 1,315.00
18	CHANGE ORDERS (NOT APPLICABLE)	\$ 162,500.00	\$ (7,500.00)		-		\$ (7,500.00)	100%	\$ -	\$ -

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: Retainage

APPLICATION DATE: 4/30/2025

PERIOD TO: 4/30/2025

PROJECT NO: FEMA Massey

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
		\$ 258,600.00	\$ 250,023.85	\$ -			\$ 250,023.85	97%	\$ 8,576.15	\$ 12,876.19
	GRAND TOTALS									

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

Invoice

HAROLD MCCURDY 601-670-5943

DATE 4-18-25 JOB NO. _____

JOB NAME Flaming Box Cover

JOB LOCATION Forest Hills

[illegible]

Thank You



P. O. BOX 1292
JACKSON, MISSISSIPPI 39215-1292
PHONE 601-354-3804

INVOICE

CUSTOMER NO.	DATE	INVOICE NO.	PAGE
COD082	04/17/2025	881152	1

COD - LAUREL
, MS

A FINANCE CHARGE WILL BE IMPOSED ON PAST DUE ACCOUNTS. THE FINANCE CHARGE IS COMPUTED BY A "PERIODIC RATE" OF 1% PER MONTH, WHICH IS AN ANNUAL PERCENTAGE RATE OF 18%.

DATE	JOB NUMBER - JOB LOCATION - ADDRESS			UNIT PRICE	TAX	TOTAL
	QUANTITY	UNIT	DESCRIPTION			
	000001	89	DON CURT BLVD			
			PO NUMBER: PINEBELT CONSTR			
04/17/25	15.00	CY	9SK NRCS GROUT EXT. NO G	170.000	178.50	2550.00
	2.00	LD	FUEL SURCHARGE - LOAD	15.000	2.10	30.00
	2.00	LD	ENVIRONMENT FEE	8.000	1.12	16.00
	1.00	EA	CREDIT CARD SERVICE CHAR	16.610	1.16	16.61
			TICKET DATE TOTALS:		182.88	2612.61
TICKETS:	082-483304	082-483387				
			JOB TOTALS	2612.61	182.88	2795.49

The customer paid \$1,679.48 on 4/18/25 leaving a balance due of \$1,116.01
Per Michele Gildon with Delta Industries

↑
unpaid amount
JGK

AMOUNT DUE	2795.49
------------	---------

Delinquency charges, at the rate of 18%, will apply 30 days from the date of invoice. Collection fees for delinquent accounts, including attorney / collection agency fees and expenses incurred by Miller Materials., are the responsibility of the customer.



Miller Materials, Inc.

4111 Washington Street

Vicksburg, MS 39180

601-636-3255 ...

mwillis@millermaterials.us

Invoice

Date	3/28/2025
Invoice #	338300
PO No	146 DON CURT

Terms: Net 30 days

Bill To

PINE BELT CONSTRUCTION

PO BOX 1216

MAGEE, MS 39111

Date	Ticket	Truck ID	Description	Qty/Ton	Rate	Amount
3/28/2025	338300	JM-122	LIMESTONE MATERIAL -- NO. 610 (PBSG)	22.54	67.00	1,510.18T
3/28/2025	338303	JM-155	LIMESTONE MATERIAL -- RIP RAP 300 LB. (PBSG)	26.45	79.00	2,089.55T
3/28/2025	338305	JM-823	LIMESTONE MATERIAL -- NO. 610 (PBSG)	21.74	67.00	1,456.58T
3/28/2025	338320	GIL-676	LIMESTONE MATERIAL -- RIP RAP 300 LB. (PBSG)	25.30	79.00	1,998.70T
3/28/2025	338351	BLT-8734	LIMESTONE MATERIAL -- RIP RAP 300 LB. (PBSG)	24.35	79.00	1,923.65T
3/28/2025	338386	JR-102	LIMESTONE MATERIAL -- RIP RAP 300 LB. (PBSG)	25.20	79.00	1,990.80T
3/28/2025	338388	GIL-676	LIMESTONE MATERIAL -- RIP RAP 300 LB. (PBSG)	25.54	79.00	2,017.66T
3/28/2025	338389	JR-9593	LIMESTONE MATERIAL -- RIP RAP 300 LB. (PBSG)	24.95	79.00	1,971.05T

Delinquency charges, at the rate of 18%, will apply 30 days from the date of invoice. Collection fees for delinquent accounts, including attorney / collection agency fees and expenses incurred by Miller Materials., are the responsibility of the customer.

Subtotal	\$14,958.17
Sales Tax (7.0%)	\$1,047.07
Total	\$16,005.24
Thank you for your business. <i>unpaid JGC</i>	



PLEASE REMIT TO: **NOTE: New REMIT TO Address**
ECS SOUTHEAST, LLC
14030 THUNDERBOLT PLACE, SUITE 500
CHANTILLY, VA 20151

Invoice Date

4/4/2025

Invoice Number

2047459

Always Refer To
Above Number

PROJECT NAME: Laurel Fema Massey
Jones, MS

TO: Jody Blakeney
Pinebelt Construction LLC
4801 Guard Ave
Magee, MS 39111

PLEASE DETACH AND RETURN DUPLICATE COPY WITH YOUR REMITTANCE

**Please Pay
This Amount: \$4,448.46**

CUSTOMER CODE	PROJECT NO.	BILLED THRU DATE	TERMS
65:Z8QA00	65:1781-A	3/29/2025	DUE UPON RECEIPT

Description	Quantity	Units	Unit Price	Extension	Total
<u>Week Ending 02/08/2025</u>					
Project Administrator	0.50	HOUR	\$50.00		\$25.00
				Subtotal:	\$25.00
<u>Week Ending 03/22/2025</u>					
Project Manager	0.25	HOUR	\$135.00		\$33.75
Soils/Materials Technician	6.00	HOUR	\$55.00		\$330.00
Soils/Materials Technician (Overtime)	11.50	HOUR	\$82.50		\$948.75
Project Administrator	0.50	HOUR	\$50.00		\$25.00
				Subtotal:	\$1,337.50
<u>Week Ending 03/29/2025</u>					
Principal Engineer	0.75	HOUR	\$200.00		\$150.00
Senior Project Manager	0.75	HOUR	\$150.00		\$112.50
Project Manager	4.00	HOUR	\$135.00		\$540.00
Soils/Materials Technician	8.00	HOUR	\$55.00		\$440.00
Soils/Materials Technician (Overtime)	17.00	HOUR	\$82.50		\$1,402.50
Project Administrator	1.00	HOUR	\$50.00		\$50.00
Mileage	418.00	MILE	\$0.72		\$300.96
Nuclear Gauge Rental	2.00	DAY	\$45.00		\$90.00
				Subtotal:	\$3,085.96

Invoice Total - Please Remit => \$4,448.46

If you have any questions regarding this invoice,
please contact **Joel Kozlowski** at 225.224.2583

*** BUDGET SUMMARY ***

Budget Estimate: \$5,000.00
Previously Invoiced: \$0.00
Amt. This Invoice: \$4,448.46
Amt. Remaining: \$551.54

unpaid
JGK



PLEASE REMIT TO: **NOTE: New REMIT TO Address**
ECS SOUTHEAST, LLC
14030 THUNDERBOLT PLACE, SUITE 500
CHANTILLY, VA 20151

Invoice Date

5/8/2025

Invoice Number

2051707

Always Refer To
Above Number

Page 1 of 2

PROJECT NAME: Laurel Fema Massey
Jones, MS

TO: Jody Blakeney
Pinebelt Construction LLC
4801 Guard Ave
Magee, MS 39111

PLEASE DETACH AND RETURN DUPLICATE COPY WITH YOUR REMITTANCE

**Please Pay
This Amount:**

\$2,695.31

CUSTOMER CODE	PROJECT NO.	BILLED THRU DATE	TERMS
65:Z8QA00	65:1781-A	5/3/2025	DUE UPON RECEIPT

Description	Quantity	Units	Unit Price	Extension	Total
<u>Week Ending 04/05/2025</u>					
Principal Engineer	1.00	HOUR	\$200.00		\$200.00
Project Manager	0.75	HOUR	\$135.00		\$101.25
Senior Project Manager	1.00	HOUR	\$150.00		\$150.00
Soils/Materials Technician	10.75	HOUR	\$55.00		\$591.25
Soils/Materials Technician (Overtime)	0.75	HOUR	\$82.50		\$61.88
Project Administrator	0.25	HOUR	\$50.00		\$12.50
Mileage	194.00	MILE	\$0.72		\$139.68
Atterberg Limits Testing (ASTM D4318)	1.00	TEST	\$95.00		\$95.00
Percentage Passing #200 (ASTM D1140)	1.00	TEST	\$55.00		\$55.00
Standard Proctor (ASTM D698)	1.00	TEST	\$200.00		\$200.00
Nuclear Gauge Rental	2.00	DAY	\$45.00		\$90.00
				Subtotal:	\$1,696.56
<u>Week Ending 04/12/2025</u>					
Principal Engineer	0.25	HOUR	\$200.00		\$50.00
Senior Project Manager	0.25	HOUR	\$150.00		\$37.50
				Subtotal:	\$87.50
<u>Week Ending 04/19/2025</u>					
Soils/Materials Technician	8.00	HOUR	\$55.00		\$440.00
Soils/Materials Technician (Overtime)	3.50	HOUR	\$82.50		\$288.75
Nuclear Gauge Rental	1.00	DAY	\$45.00		\$45.00
				Subtotal:	\$773.75
<u>Week Ending 04/26/2025</u>					
Principal Engineer	0.25	HOUR	\$200.00		\$50.00
Senior Project Manager	0.50	HOUR	\$150.00		\$75.00
Project Administrator	0.25	HOUR	\$50.00		\$12.50
				Subtotal:	\$137.50

Invoice Total - Please Remit =>

\$2,695.31

unpaid
JGK



PLEASE REMIT TO: **NOTE: New REMIT TO Address**
ECS SOUTHEAST, LLC
14030 THUNDERBOLT PLACE, SUITE 500
CHANTILLY, VA 20151

Invoice Date

Invoice Number

5/8/2025

2051707

Always Refer To
Above Number

Page 2 of 2

PROJECT NAME: Laurel Fema Massey
Jones, MS

TO: Jody Blakeney
Pinebelt Construction LLC
4801 Guard Ave
Magee, MS 39111

PLEASE DETACH AND RETURN DUPLICATE COPY WITH YOUR REMITTANCE

**Please Pay
This Amount: \$2,695.31**

CUSTOMER CODE	PROJECT NO.	BILLED THRU DATE	TERMS
65:Z8QA00	65:1781-A	5/3/2025	DUE UPON RECEIPT

Description

Quantity

Units

Unit Price

Extension

Total

If you have any questions regarding this invoice,
please contact **Joel Kozlowski** at 225.224.2583

pd - JGC 5/19



PO Box 6560

Laurel MS 39441

601-649-4111

INVOICE

Invoice #:	54555
Date:	04/18/25
Customer No:	3304
JOB #:	FEMA MASSEY
PLT #:	804

Sold To: CASH SALE - LAUREL PLANT
P O DRAWER 6560
LAUREL, MS 39441

Delivered To:
PINEBELT CONSTRUCTION & ROOFING
FEMA MASSEY PROJECT

Sale Date	Ticket	Units	UM	Unit Price	MatlTotal	HaulTotal	TaxCd	Tax	Total
MATERIAL: 12.5 mm ST MIX WMA									
04/18/25	2025170	22.180	TON	93.5000 E	2,073.83	0.00	MS Sale 7%	145.17	2,219.00
04/18/25	2025173	18.290	TON	93.5000 E	1,710.12	0.00	MS Sale 7%	119.71	1,829.83
Total: Material		12.5 mm ST MIX WMA			3,783.95	0.00		264.88	4,048.83
MATERIAL: 19 mm ST MIX WMA									
04/18/25	2025147	22.700	TON	92.0000 E	2,088.40	0.00	MS Sale 7%	146.19	2,234.59
04/18/25	2025162	22.980	TON	92.0000 E	2,114.16	0.00	MS Sale 7%	147.99	2,262.15
04/18/25	2025164	14.400	TON	92.0000 E	1,324.80	0.00	MS Sale 7%	92.74	1,417.54
Total: Material		19 mm ST MIX WMA			5,527.36	0.00		386.92	5,914.28
Total Invoice:				100.55	9,311.31	0.00		651.80	9,963.11

paid 4/18/25

x

Payment Type: On Account

R Pay Terms Due on receipt of invoice

Total: 9,963.11

Vulcan Materials Company

Vulcan Construction Materials, LLC

LAUREL SALES YARD

601-425-3509

So. Laurel Ind. Park 509 Ave D

LAUREL, MS 39440

DANGER



PELIGRO

Do not handle until the safety information presented in the Safety Data Sheet (SDS) has been read and understood. Follow applicable local, state and federal health and safety standards. For further health and safety information regarding this product, please refer to the SDS. An electronic version of the SDS is available at <http://www.vulcanmaterials.com/construction-materials/safety-data-sheets> or by calling 1-866-401-5424

No usar hasta que la informacion de seguridad presentada en la Ficha de Datos de Seguridad (SDS) haya sido completamente leida y entendida. Siga las reglas locales, estatales y federales de salud y seguridad. Para mayor informacion sobre la salud y seguridad de este producto, por favor referirse al documento de SDS. Una version de SDS electronica esta disponible en <http://www.vulcanmaterials.com/construction-materials/safety-data-sheets> o llamando al 1-866-401-5424

RECEIVED BY:		CUSTOMER/CONSIGNEE	
X DRIVER			
DATE 4/17/2025	TIME 10:06AM	PLANT 4432-141 LAUREL SALES YARD	Ticket No 16006204
BMT-10 I hereby certify that this shipment of aggregates is from an approved source and meets the specifications for this project and the weight shown is true and accurate.			Approved by authorized representative:
SHANTEL JOHNSON			

LIMITED WARRANTY AND WARRANTY DISCLAIMER: Seller warrants for a period of one (1) year from date of delivery only that the material sold hereunder substantially complies with Seller's specification for said material or the specifications set forth in the Seller's quotation. **SELLER HEREBY EXCLUDES ALL WARRANTIES OF MERCHANTABILITY AND FITNESS FOR ANY PURPOSE, AND ALL OTHER WARRANTIES, EXPRESS OR IMPLIED, OF THE MATERIAL SOLD HEREUNDER, OTHER THAN THE EXPRESS WARRANTY STATED ABOVE.** In addition, except to the extent otherwise set forth in the specification described above, Seller makes no warranty whatsoever with respect to specific gravity, absorption, whether the material is innocuous, non-deleterious, or non-reactive, or whether the material is in conformance with any plans, other specifications, regulations, ordinances, statutes, or other standards applicable to customer's job or to said material as used by customer, SELLER SHALL IN NO EVENT BE RESPONSIBLE FOR ANY INCIDENTAL OR CONSEQUENTIAL DAMAGE CAUSED BY NON-COMPLIANCE OF THE MATERIAL WITH SPECIFICATION, OR FOR ANY DEFECTS IN THE MATERIALS SOLD HEREUNDER

ALL SALES AND DELIVERS MADE SUBJECT TO SELLER'S GENERAL TERMS AND CONDITIONS

AS EVIDENCED BY SIGNATURE, OR DEPARTURE FROM SELLER'S FACILITY, CARRIER ACKNOWLEDGES THAT CARRIER IS SOLELY RESPONSIBLE FOR THE ACCURACY OF THIS VEHICLE'S TARE WEIGHT, AXLE WEIGHTS AND GROSS WEIGHT. CARRIER SHALL BE RESPONSIBLE FOR NOTIFYING SELLER WHEN ANY TRUCK OR TRAILER HAS BEEN OVERLOADED SO AS TO RENDER IT OUT OF COMPLIANCE WITH ANY APPLICABLE WEIGHT LIMITS. TO THE MAXIMUM EXTENT ALLOWED BY LAW, CARRIER SHALL INDEMNIFY SELLER FOR ANY LOSS CAUSED BY OVERLOADING.

TRUCK TARE AND GROSS WEIGHTS ARE DETERMINED WITH THE DRIVER IN THE VEHICLE

CUSTOMER: 135857 CK# CC		CUSTOMER PURCHASE ORDER:		GOVT CONTRACT:	
CASH SALE - LAUREL		CC			
ORDER: 51020577	Various - SGC - 51020577 UNKNOWN		PICKED UP		
DESTINATION: 03	Various - SGC - 51020577 UNKNOWN		ZONE/MILES		
PRODUCT: 470011 MS 100 (300# Riprap per Vulcan) -56K					
COMMENTS:					
TRUCK LICENSE FREIGHT TYPE A	C149 C149 Tandam 5-Axle AXLES 0	CARRIER C100 TRAILER ID NO C149 TARE DATE 04/17/2025		CUSTOMER SELF HAUL TRAILER ID NO TARE EXPIRE 05/18/2025	
GROSS LBS (Scale 1) 78,400	TARE LBS (Scale 1) 46,020	NET LBS 32,380	TONS 16.19	TONS TODAY 16.19	LOADS TODAY 1
GROSS KG 35,562	TARE KG 20,874	NET KG 14,687	NET MG 14.69	MG TODAY 14.69	IN PLANT 9:54 am
CASH SALE PER TON	MATERIAL 61.00	HAUL 0.00	OTHER CHARGES		
TOTAL	MATERIAL 987.59	HAUL 0.00	TAX 69.13	OTHER CHARGES 0.00	COD TOTAL 1056.72
FREIGHT TIME REPORT	ARRIVE JOB	START UNLOAD	FINISH UNLOAD	JOB TIME	DELAY TIME

We make deliveries inside the curb line at the customer's risk only and accept no responsibility whatsoever for damage resulting from such deliveries.

Laurel Sales Yard
509 Ave D
Laurel, MS 39440
601-428-4655

Location: 4432-141- LAUREL SALES YARD

Ticket #: 16006204

04/17/25 10:09 AM
MID: XXXXXXXX2887
TID: XX4945
TLI: 00000044
App: VISA DEBIT

Card Type: VISA
Card Account: XXXXXXXXXXXX8238
Station: 202367323011087716513477
Name: BLAKENEY/JOSEPH W

Entry: Chip
Transaction Type: SALE
Tran Serial #: 1218907138
Auth Code: 044113
Current Authorized: \$1056.72

Mode: Issuer
AID: A0000000031010
TVR: 8080008000
IAD: 06011203A00000
TSI: 6800
ARC: 00

I agree to pay the indicated amount and
to be bound by the terms of the card
member agreement

MMC MATERIALS
HATTIESBURG REGION

DISPATCH (601) 268-3005

Brookhaven, Columbia, Countyline,
Hattiesburg, Laurel, McComb, Natchez,
Petal, Waynesboro, Wiggins



all pd - JGK 5120



70719201

DATE	TIME	ACCT #	PURCHASE ORDER	ORDER QTY.	ORDER #	PLANT #	TICKET #
04/15/25	12:11 PM	130700	JOSEPH W BLAKENE	7.00	70018	707	70719201
CUSTOMER NAME			DELIVERY ADDRESS		DELIVERY INSTRUCTIONS		
PINE BELT CONSTRUCTION *			146 DON CURT BLVD - LAUREL		MIGHT NEED A CALL BACK		
LOAD ID	TRUCK	DRIVER #	DRIVER NAME	PROJ CODE	ITEM CODE	SLUMP	
44232	3784	1432	MILLS, LITTLE JOE		H34P0000	7.00 in	
LOAD QTY	UOM	ITEM CODE	DESCRIPTION	DELIVERED	UNIT PRICE	AMOUNT	
7.00	yd	H34P0000	H RIP RAP PG	14.00	\$187.00	\$1,309.00	
1.00	ea	ECF00000	FUEL CHARGE		\$30.00	\$30.00	
MMC Materials is not liable for any defects of the concrete that are a direct result of ambient conditions at the time of placement and finishing. Additional water added to this concrete will reduce its strength. Any additional water added is at the customer's own risk. Shipment subject to terms and conditions (T&CS) available at https://mmcmaterials.com/tcs/				WATER ADDED AT CUSTOMER REQUEST GALLONS		SUBTOTAL 1,339.00 TAX 93.73 TOTAL 1,432.73 PREV. TOTAL 1,432.73 GRAND TOTAL \$2,865.46	
WARNING: Contact with Ready Mixed Concrete may cause severe skin burns and serious eye damage. Safety Data Sheet (SDS) available at https://mmcmaterials.com/sds LIABILITY WAIVER: MMC Materials will not assume liability for any property damage or any equipment damage for any deliveries beyond the curb line.							
AUTHORIZED REPRESENTATIVE OF CUSTOMER: X _____							

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
3784	MILLS, LITTLE JOE	user	70719201	234806	12:11	4/15/25
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
7.00 CYDS	H34P0000				DH	44232

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
PEAGVL	1245 lb	8759 lb	8620 lb	-1.58%	0.50% M		5 gl
SAND	1590 lb	11687 lb	11800 lb	-0.74%	5.00% M		88 gl
CEMENT	584 lb	3948 lb	3915 lb	-0.84%			
WRA	16.00 oz	112.00 oz	112.00 oz	0.00%			
WATER	42.0 gl	191.6 gl	192.0 gl	0.21%		192.0 gl	
HOT	00 %	00 gl	00 gl				

Actual	Num Batches	Design W/C	Water/Cement	Design	Manual
Load 25744 lb	1	0.621	0.627 T	294.0 gl	12:11:05
Slump 7.00 in	#	Water in Truck 20.0 gl	Adjust Water: 0.0 gl / Load	Actual 263.3 gl	
Actual W/C Ratio 0.604		Actual Water 283 gl	Batched Cement: 3915 lb	Trim Water: -1.5 gl / CYDS	
To Add: 10.7 gl			Allowable Water: 68 lb		

MMC MATERIALS
HATTIESBURG REGION

DISPATCH (601) 268-3005

Brookhaven, Columbia, Countyline,
Hattiesburg, Laurel, McComb, Natchez,
Petal, Waynesboro, Wiggins



70719198

DATE	TIME	ACCT #	PURCHASE ORDER	ORDER QTY.	ORDER #	PLANT #	TICKET #
04/15/25	10:54 AM	130700	JOSEPH W BLAKENE	7.00	70018	707	70719198
CUSTOMER NAME			DELIVERY ADDRESS		DELIVERY INSTRUCTIONS		
PINE BELT CONSTRUCTION *			146 DON CURT BLVD - LAUREL		MIGHT NEED A CALL BACK		
LOAD ID	TRUCK	DRIVER #	DRIVER NAME	PROJ CODE	ITEM CODE	SLUMP	
44229	3784	1432	MILLS, LITTLE JOE		H34P0000	7.00 in	
LOAD QTY	UOM	ITEM CODE	DESCRIPTION	DELIVERED	UNIT PRICE	AMOUNT	
7.00	yd	H34P0000	H RIP RAP PG	7.00	\$187.00	\$1,309.00	
1.00	ea	ECF00000	FUEL CHARGE		\$30.00	\$30.00	
MMC Materials is not liable for any defects of the concrete that are a direct result of ambient conditions at the time of placement and finishing. Additional water added to this concrete will reduce its strength. Any additional water added is at the customer's own risk. Shipment subject to terms and conditions (T&CS) available at https://mmcmaterials.com/tcs/				WATER ADDED AT CUSTOMER REQUEST GALLONS	SUBTOTAL 1,339.00 TAX 93.73 TOTAL 1,432.73 PREV. TOTAL GRAND TOTAL \$1,432.73		

WARNING: Contact with Ready Mixed Concrete may cause severe skin burns and serious eye damage.
Safety Data Sheet (SDS) available at <https://mmcmaterials.com/sds>

LIABILITY WAIVER: MMC Materials will not assume liability for any property damage or any equipment damage for any deliveries beyond the curb line.

AUTHORIZED REPRESENTATIVE OF CUSTOMER: X _____

Truck 3784	Driver MILLS, LITTLE JOE	User user	Disp Ticket Num 70719198	Ticket ID 234804	Time 10:54	Date 4/15/25
Load Size 7.00 CYDS	Mix Code H34P0000	Returned	Qty	Mix Age	Seq DH	Load ID 44229

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
PEAGVL	1245 lb	8759 lb	8640 lb	-1.35%	0.50% M		5 gl
SAND	1590 lb	11687 lb	11660 lb	-0.23%	5.00% M		67 gl
CEMENT	564 lb	3948 lb	3910 lb	-0.96%			
WRA	16.00 oz	112.00 oz	112.00 oz	0.00%			
WATER	42.0 gl	191.6 gl	192.0 gl	0.21%		192.0 gl	
HOT	.00 %	.00 gl	.00 gl				

Actual Load	25819 lb	Num Batches	1	Design Water/Cement	0.628 T	Design	294.0 gl	Actual	263.7 gl	Manual	10:54:56
Slump	7.00 in	#		Water in Truck	20.0 gl	Adjust Water	0.0 gl / Load	Trim Water	-1.5 gl / CYDS		
Actual W/C Ratio	0.806			Actual Water	284 gl	Batched Cement	3910 lb	Allowable Water	62 lb		
To Add:	10.3 gl										



Your Payment Confirmation

Confirmation number: 320238888

Customer Number: 130700

Amount To Pay: \$1,432.73

Order Name / Order # / Pour Date: PINEBELT CONST 70018 4/15/25

Credit Card Number: XXXXXXXXXXXXX8238

Expiration Date: 09/2028

Name on Card: JOSEPH W. BLAKENEY

Billing Address: PO BOX 1216, , MAGEE, MS 39111

Email Address: PINEBELTCANDR@GMAIL.COM

MMC MATERIALS
HATTIESBURG REGION

DISPATCH (601) 268-3005

Brookhaven, Columbia, Countyline,
Hattiesburg, Laurel, McComb, Natchez,
Petal, Waynesboro, Wiggins



70718937

DATE	TIME	ACCT #	PURCHASE ORDER	ORDER QTY.	ORDER #	PLANT #	TICKET #
03/21/25	2:14 PM	130700	JOSEPH W. BLAKEN	1.00	70051	707	70718937
CUSTOMER NAME			DELIVERY ADDRESS		DELIVERY INSTRUCTIONS		
PINE BELT CONSTRUCTION NOT			PICK UP AT LAUREL PLANT				
LOAD ID	TRUCK	DRIVER #	DRIVER NAME	PROJ CODE	ITEM CODE	SLUMP	
43968	FOB-3	3	FOB TRUCK		NON-RM	0.00 in	
LOAD QTY	UOM	ITEM CODE	DESCRIPTION	DELIVERED	UNIT PRICE	AMOUNT	
1.00	yd	NON-RM	OFF YARD SALE	4.00			
20.30	lb	57GVL	GRAVEL #57	79.40	\$40.00	\$812.00	
1.00	ea	ECF00000	FUEL CHARGE		\$30.00	\$30.00	
MMC Materials is not liable for any defects of the concrete that are a direct result of ambient conditions at the time of placement and finishing. Additional water added to this concrete will reduce its strength. Any additional water added is at the customer's own risk. Shipment subject to terms and conditions (T&CS) available at https://mmcmaterials.com/tcs/				WATER ADDED AT CUSTOMER REQUEST GALLONS	SUBTOTAL 842.00 TAX 58.94 TOTAL 900.94 PREV. TOTAL 2,625.78 GRAND TOTAL \$3,526.72		
WARNING: Contact with Ready Mixed Concrete may cause severe skin burns and serious eye damage. Safety Data Sheet (SDS) available at https://mmcmaterials.com/sds LIABILITY WAIVER: MMC Materials will not assume liability for any property damage or any equipment damage for any deliveries beyond the curb line.							
AUTHORIZED REPRESENTATIVE OF CUSTOMER: X _____							

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
FOB-3	FOB TRUCK	user	70718937	0		
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
1.00 CYDS	NON-RM				DH	43968
Material	Design Qty	Required	Batched	% Var%	% Moisture	Actual
WATER	10.0 gl	8.5 gl	.0 gl	100.00%		Wat
HOT	00 %	00 gl	00 gl			



Your Payment Confirmation

Confirmation number: 316629295

Customer Number: 130700

Amount To Pay: \$900.94

Order Name / Order # / Pour Date: PINEBELT CONST 70051 3/21/25

Credit Card Number: XXXXXXXXXXXXX8238

Expiration Date: 09/2028

Name on Card: JOSEPH W. BLAKENEY

Billing Address: 4801 GUARD AVE, , MAGEE, MS 39111

Email Address: PINBELTCANDR@GMAIL.COM

MMC MATERIALS
HATTIESBURG REGION

DISPATCH (601) 268-3005

Brookhaven, Columbia, Countyline,
Hattiesburg, Laurel, McComb, Natchez,
Petal, Waynesboro, Wiggins



70718934

DATE	TIME	ACCT #	PURCHASE ORDER	ORDER QTY.	ORDER #	PLANT #	TICKET #
03/21/25	1:40 PM	130700	JOSEPH W. BLAKEN	1.00	70051	707	70718934
CUSTOMER NAME			DELIVERY ADDRESS		DELIVERY INSTRUCTIONS		
PINE BELT CONSTRUCTION NOT			PICK UP AT LAUREL PLANT				
LOAD ID	TRUCK	DRIVER #	DRIVER NAME	PROJ CODE	ITEM CODE	SLUMP	
43965	FOB-3	3	FOB TRUCK		NON-RM	0.00 in	
LOAD QTY	UOM	ITEM CODE	DESCRIPTION	DELIVERED	UNIT PRICE	AMOUNT	
1.00	yd	NON-RM	OFF YARD SALE	3.00			
20.20	lb	57GVL	GRAVEL #57	59.10	\$40.00	\$808.00	
1.00	ea	ECF00000	FUEL CHARGE		\$30.00	\$30.00	
MMC Materials is not liable for any defects of the concrete that are a direct result of ambient conditions at the time of placement and finishing.				WATER ADDED AT CUSTOMER REQUEST		SUBTOTAL 838.00	
Additional water added to this concrete will reduce its strength. Any additional water added is at the customer's own risk.				GALLONS		TAX 58.66	
Shipment subject to terms and conditions (T&CS) available at https://mmcmaterials.com/tcs/						TOTAL 896.66	
						PREV. TOTAL 1,729.12	
						GRAND TOTAL \$2,625.76	

WARNING: Contact with Ready Mixed Concrete may cause severe skin burns and serious eye damage.
Safety Data Sheet (SDS) available at <https://mmcmaterials.com/sds>

LIABILITY WAIVER: MMC Materials will not assume liability for any property damage or any equipment damage for any deliveries beyond the curb line.

AUTHORIZED REPRESENTATIVE OF CUSTOMER: X _____

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
FOB-3	FOB TRUCK	user	70718934	0		
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
1.00 CYDS	NON-RM				DH	43965
Material	Design Qty	Required	Batched	% Var%	Moisture	Actual
WATER	10.0 gl	8.5 gl	.0 gl	100.00%		Wat
HOT	.00 % #	.00 gl	00 gl			



Your Payment Confirmation

Confirmation number: 316620715

Customer Number: 130700

Amount To Pay: \$896.66

Order Name / Order # / Pour Date: PINEBELT CONST 70051 3/21/25

Credit Card Number: XXXXXXXXXXXXX8238

Expiration Date: 09/2028

Name on Card: JOSEPH W. BLAKENEY

Billing Address: 4801 GUARD AVE, , MAGEE, MS 39111

Email Address: PINEBELTCANDR@GMAIL.COM

MMC MATERIALS
HATTIESBURG REGION

DISPATCH (601) 268-3005

Brookhaven, Columbia, Countyline,
Hattiesburg, Laurel, McComb, Natchez,
Petal, Waynesboro, Wiggins



70718933

DATE	TIME	ACCT #	PURCHASE ORDER	ORDER QTY.	ORDER #	PLANT #	TICKET #
03/21/25	1:01 PM	130700	JOSEPH W. BLAKEN	1.00	70051	707	70718933
CUSTOMER NAME			DELIVERY ADDRESS		DELIVERY INSTRUCTIONS		
PINE BELT CONSTRUCTION NOT			PICK UP AT LAUREL PLANT				
LOAD ID	TRUCK	DRIVER #	DRIVER NAME	PROJ CODE	ITEM CODE	SLUMP	
43964	FOB-3	3	FOB TRUCK		NON-RM	0.00 in	
LOAD QTY	UOM	ITEM CODE	DESCRIPTION	DELIVERED	UNIT PRICE	AMOUNT	
1.00	yd	NON-RM	OFF YARD SALE	2.00			
19.90	lb	57GVL	GRAVEL #57	38.90	\$40.00	\$796.00	
1.00	ea	ECF00000	FUEL CHARGE		\$30.00	\$30.00	
MMC Materials is not liable for any defects of the concrete that are a direct result of ambient conditions at the time of placement and finishing. Additional water added to this concrete will reduce its strength. Any additional water added is at the customer's own risk. Shipment subject to terms and conditions (T&CS) available at https://mmcmaterials.com/tcs/				WATER ADDED AT CUSTOMER REQUEST GALLONS		SUBTOTAL 826.00 TAX 57.82 TOTAL 883.82 PREV. TOTAL 845.30 GRAND TOTAL \$1,729.12	
WARNING: Contact with Ready Mixed Concrete may cause severe skin burns and serious eye damage. Safety Data Sheet (SDS) available at https://mmcmaterials.com/sds LIABILITY WAIVER: MMC Materials will not assume liability for any property damage or any equipment damage for any deliveries beyond the curb line.							
AUTHORIZED REPRESENTATIVE OF CUSTOMER: X _____							

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
FOB-3	FOB TRUCK	user	70718933	0		
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
1.00 CYDS	NON-RM				DH	43964

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
WATER	10.0 gl	8.5 gl	.0 gl	-100.00%			
HOT	.00 %	.00 gl	.00 gl				



Your Payment Confirmation

Confirmation number: 316612879

Customer Number: 130700

Amount To Pay: \$883.82

Order Name / Order # / Pour Date: PINEBELT 70051 3/21/25

Credit Card Number: XXXXXXXXXXXXX8238

Expiration Date: 09/2028

Name on Card: JOSEPH W, BLAKENEY

Billing Address: 4801 GUARD AVE, , MAGEE, MS 39111

Email Address: PINEBELTCANDR@GMAIL.COM

MMC MATERIALS
HATTIESBURG REGION

DISPATCH (601) 268-3005

Brookhaven, Columbia, Countyline,
Hattiesburg, Laurel, McComb, Natchez,
Petal, Waynesboro, Wiggins



70718930

DATE	TIME	ACCT #	PURCHASE ORDER	ORDER QTY.	ORDER #	PLANT #	TICKET #
03/21/25	11:51 AM	130700	CARD AT PLANT	1.00	70051	707	70718930
CUSTOMER NAME			DELIVERY ADDRESS		DELIVERY INSTRUCTIONS		
PINE BELT CONSTRUCTION NOT			PICK UP AT LAUREL PLANT				
LOAD ID	TRUCK	DRIVER #	DRIVER NAME	PROJ CODE	ITEM CODE	SLUMP	
43961	FOB-3	3	FOB TRUCK		NON-RM	0.00 in	
LOAD QTY	UOM	ITEM CODE	DESCRIPTION	DELIVERED	UNIT PRICE	AMOUNT	
1.00	yd	NON-RM	OFF YARD SALE	1.00			
19.00	lb	57GVL	GRAVEL #57	19.00	\$40.00	\$760.00	
1.00	ea	ECF00000	FUEL CHARGE		\$30.00	\$30.00	
MMC Materials is not liable for any defects of the concrete that are a direct result of ambient conditions at the time of placement and finishing. Additional water added to this concrete will reduce its strength. Any additional water added is at the customer's own risk. Shipment subject to terms and conditions (T&CS) available at https://mmcmaterials.com/tcs/				WATER ADDED AT CUSTOMER REQUEST GALLONS		SUBTOTAL 790.00 TAX 55.30 TOTAL 845.30 PREV. TOTAL GRAND TOTAL \$845.30	
WARNING: Contact with Ready Mixed Concrete may cause severe skin burns and serious eye damage. Safety Data Sheet (SDS) available at https://mmcmaterials.com/sds LIABILITY WAIVER: MMC Materials will not assume liability for any property damage or any equipment damage for any deliveries beyond the curb line.							
AUTHORIZED REPRESENTATIVE OF CUSTOMER: X _____							

Truck FOB-3	Driver FOB TRUCK	User user	Disp Ticket Num 70718930	Ticket ID 0	Time	Date
Load Size 1.00 CYDS	Mix Code NON-RM	Returned	Qty	Mix Age	Seq DH	Load ID 43961
Material WATER HOT	Design Qty 10.0 gl 00 % #	Required 8.5 gl 00 gl	Batched 0 gl 00 gl	% Var% Moisture 100.00%	Actual	Wat



Your Payment Confirmation

Confirmation number: 316587795

Customer Number: 130700

Amount To Pay: \$845.30

Order Name / Order # / Pour Date: PINEBELT CONST 70051 3/21/25

Credit Card Number: XXXXXXXXXXXXX8238

Expiration Date: 09/2028

Name on Card: JOSEPH W. BLAKENEY

Billing Address: 4801 GUARD AVE, , MAGEE, MS 39111

Email Address: PINEBELTCANDR@GMAIL.COM

MMC MATERIALS
HATTIESBURG REGION

DISPATCH (601) 268-3005

Brookhaven, Columbia, Countyline,
Hattiesburg, Laurel, McComb, Natchez,
Petal, Waynesboro, Wiggins



70718976

DATE	TIME	ACCT #	PURCHASE ORDER	ORDER QTY.	ORDER #	PLANT #	TICKET #
03/25/25	11:44 AM	130700	JOSEPH W. BLAKEN	1.00	70030	707	70718976
CUSTOMER NAME			DELIVERY ADDRESS		DELIVERY INSTRUCTIONS		
PINE BELT CONSTRUCTION NOT			PICK UP AT LAUREL PLANT				
LOAD ID	TRUCK	DRIVER #	DRIVER NAME	PROJ CODE	ITEM CODE	SLUMP	
44007	FOB-3	3	FOB TRUCK		NON-RM	0.00 in	
LOAD QTY	UOM	ITEM CODE	DESCRIPTION	DELIVERED	UNIT PRICE	AMOUNT	
1.00	yd	NON-RM	OFF YARD SALE	5.00			
20.75	lb	57GVL	GRAVEL #57	102.80	\$40.00	\$830.00	
1.00	ea	ECF00000	FUEL CHARGE		\$30.00	\$30.00	
MMC Materials is not liable for any defects of the concrete that are a direct result of ambient conditions at the time of placement and finishing. Additional water added to this concrete will reduce its strength. Any additional water added is at the customer's own risk. Shipment subject to terms and conditions (T&CS) available at https://mmcmaterials.com/tcs/				WATER ADDED AT CUSTOMER REQUEST GALLONS	SUBTOTAL 860.00 TAX 60.20 TOTAL 920.20 PREV. TOTAL 3,640.14 GRAND TOTAL \$4,560.34		
WARNING: Contact with Ready Mixed Concrete may cause severe skin burns and serious eye damage. Safety Data Sheet (SDS) available at https://mmcmaterials.com/sds LIABILITY WAIVER: MMC Materials will not assume liability for any property damage or any equipment damage for any deliveries beyond the curb line.							
AUTHORIZED REPRESENTATIVE OF CUSTOMER: X _____							

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
FOB-3	FOB TRUCK	user	70718976	0		
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
1.00 CYDS	NON-RM				DH	44007

Material	Design Qty	Required	Batched	% Var%	% Moisture	Actual	Wat
WATER	10.0 gl	8.5 gl	0 gl				
HOT	.00 % #	.00 gl	.00 gl	100.00%			



Your Payment Confirmation

Confirmation number: 316993471

Customer Number: 130700

Amount To Pay: \$920.20

Order Name / Order # / Pour Date: PINEBELT CONST 70030 3/25/25

Credit Card Number: XXXXXXXXXXXXX8238

Expiration Date: 09/2028

Name on Card: JOSEPH W. BLAKENEY

Billing Address: 4801 GUARD AVE, , MAGEE, MS 39111

Email Address: PINEBELTCANDR@GMAIL.COM

MMC MATERIALS
HATTIESBURG REGION

DISPATCH (601) 268-3005

Brookhaven, Columbia, Countyline,
Hattiesburg, Laurel, McComb, Natchez,
Petal, Waynesboro, Wiggins



70718973

DATE	TIME	ACCT #	PURCHASE ORDER	ORDER QTY.	ORDER #	PLANT #	TICKET #
03/25/25	11:09 AM	130700	JOSEPH W. BLAKEN	1.00	70030	707	70718973
CUSTOMER NAME			DELIVERY ADDRESS		DELIVERY INSTRUCTIONS		
PINE BELT CONSTRUCTION NOT			PICK UP AT LAUREL PLANT				
LOAD ID	TRUCK	DRIVER #	DRIVER NAME	PROJ CODE	ITEM CODE	SLUMP	
44004	FOB-3	3	FOB TRUCK		NON-RM	0.00 in	
LOAD QTY	UOM	ITEM CODE	DESCRIPTION	DELIVERED	UNIT PRICE	AMOUNT	
1.00	yd	NON-RM	OFF YARD SALE	4.00			
21.05	lb	57GVL	GRAVEL #57	82.05	\$40.00	\$842.00	
1.00	ea	ECF00000	FUEL CHARGE		\$30.00	\$30.00	
MMC Materials is not liable for any defects of the concrete that are a direct result of ambient conditions at the time of placement and finishing. Additional water added to this concrete will reduce its strength. Any additional water added is at the customer's own risk. Shipment subject to terms and conditions (T&CS) available at https://mmcmaterials.com/tcs/				WATER ADDED AT CUSTOMER REQUEST GALLONS	SUBTOTAL 872.00 TAX 61.04 TOTAL 933.04 PREV. TOTAL 2,707.10 GRAND TOTAL \$3,640.14		
WARNING: Contact with Ready Mixed Concrete may cause severe skin burns and serious eye damage. Safety Data Sheet (SDS) available at https://mmcmaterials.com/sds LIABILITY WAIVER: MMC Materials will not assume liability for any property damage or any equipment damage for any deliveries beyond the curb line.							
AUTHORIZED REPRESENTATIVE OF CUSTOMER: X _____							

Truck FOB-3	Driver FOB TRUCK	User user	Disp Ticket Num 70718973	Ticket ID 0	Time	Date
Load Size 1.00 CYDS	Mix Code NON-RM	Returned	Qty	Mix Age	Seq DH	Load ID 44004
Material WATER HOT	Design Qty 10.0 gl 00 % #	Required 8.5 gl 00 gl	Batched 0 gl 00 gl	% Var% Moisture 100.00%	Actual	Wat



Your Payment Confirmation

Confirmation number: 316985293

Customer Number: 130700

Amount To Pay: \$933.04

Order Name / Order # / Pour Date: PINBELT CONST 70030 3/25/25

Credit Card Number: XXXXXXXXXXXXX8238

Expiration Date: 09/2028

Name on Card: JOSEPH W. BLAKENEY

Billing Address: 4801 GUARD AVE, , MAGEE, MS 39111

Email Address: PINBELTCANDR@GMAIL.COM

MMC MATERIALS
HATTIESBURG REGION

DISPATCH (601) 268-3005

Brookhaven, Columbia, Countyline,
Hattiesburg, Laurel, McComb, Natchez,
Petal, Waynesboro, Wiggins



70718967

DATE	TIME	ACCT #	PURCHASE ORDER	ORDER QTY.	ORDER #	PLANT #	TICKET #
03/25/25	10:37 AM	130700	JOSEPH W. BLAKEN	1.00	70030	707	70718967
CUSTOMER NAME			DELIVERY ADDRESS		DELIVERY INSTRUCTIONS		
PINE BELT CONSTRUCTION NOT			PICK UP AT LAUREL PLANT				
LOAD ID	TRUCK	DRIVER #	DRIVER NAME	PROJ CODE	ITEM CODE	SLUMP	
43998	FOB-3	3	FOB TRUCK		NON-RM	0.00 in	
LOAD QTY	UOM	ITEM CODE	DESCRIPTION	DELIVERED	UNIT PRICE	AMOUNT	
1.00	yd	NON-RM	OFF YARD SALE	3.00			
20.60	lb	57GVL	GRAVEL #57	61.00	\$40.00	\$824.00	
1.00	ea	ECF00000	FUEL CHARGE		\$30.00	\$30.00	
MMC Materials is not liable for any defects of the concrete that are a direct result of ambient conditions at the time of placement and finishing. Additional water added to this concrete will reduce its strength. Any additional water added is at the customer's own risk. Shipment subject to terms and conditions (T&CS) available at https://mmcmaterials.com/tcs/				WATER ADDED AT CUSTOMER REQUEST GALLONS	SUBTOTAL 854.00 TAX 59.78 TOTAL 913.78 PREV. TOTAL 1,793.32 GRAND TOTAL \$2,707.10		
WARNING: Contact with Ready Mixed Concrete may cause severe skin burns and serious eye damage. Safety Data Sheet (SDS) available at https://mmcmaterials.com/sds LIABILITY WAIVER: MMC Materials will not assume liability for any property damage or any equipment damage for any deliveries beyond the curb line.							
AUTHORIZED REPRESENTATIVE OF CUSTOMER: X _____							

Truck FOB-3	Driver FOB TRUCK	User user	Disp Ticket Num 70718967	Ticket ID 0	Time	Date
Load Size 1.00 CYDS	Mix Code NON-RM	Returned	Qty	Mix Age	Seq DH	Load ID 43998
Material WATER HOT	Design Qty 10.0 gl 00 % #	Required 8.5 gl 00 gl	Batched 0 gl 00 gl	% Var% Moisture 100.00%	Actual	Wat



Your Payment Confirmation

Confirmation number: 316978209

Customer Number: 130700

Amount To Pay: \$913.78

Order Name / Order # / Pour Date: PINEBELT CONST 70030 3/25/25

Credit Card Number: XXXXXXXXXXXXX8238

Expiration Date: 09/2028

Name on Card: JOSEPH W. BLAKENEY

Billing Address: 4801 GUARD AVE, , MAGEE, MS 39111

Email Address: PINEBELTCANDR@GMAIL.COM

MMC MATERIALS
HATTIESBURG REGION

DISPATCH (601) 268-3005

Brookhaven, Columbia, Countyline,
Hattiesburg, Laurel, McComb, Natchez,
Petal, Waynesboro, Wiggins



70718959

DATE	TIME	ACCT #	PURCHASE ORDER	ORDER QTY.	ORDER #	PLANT #	TICKET #
03/25/25	9:55 AM	130700	JOSEPH W. BLAKEN	1.00	70030	707	70718959
CUSTOMER NAME			DELIVERY ADDRESS		DELIVERY INSTRUCTIONS		
PINE BELT CONSTRUCTION NOT			PICK UP AT LAUREL PLANT				
LOAD ID	TRUCK	DRIVER #	DRIVER NAME	PROJ CODE	ITEM CODE	SLUMP	
43990	FOB-3	3	FOB TRUCK		NON-RM	0.00 in	
LOAD QTY	UOM	ITEM CODE	DESCRIPTION	DELIVERED	UNIT PRICE	AMOUNT	
1.00	yd	NON-RM	OFF YARD SALE	2.00			
20.70	lb	57GVL	GRAVEL #57	40.40	\$40.00	\$828.00	
1.00	ea	ECF00000	FUEL CHARGE		\$30.00	\$30.00	
MMC Materials is not liable for any defects of the concrete that are a direct result of ambient conditions at the time of placement and finishing. Additional water added to this concrete will reduce its strength. Any additional water added is at the customer's own risk. Shipment subject to terms and conditions (T&CS) available at https://mmcmaterials.com/tcs/				WATER ADDED AT CUSTOMER REQUEST GALLONS	SUBTOTAL 858.00 TAX 60.06 TOTAL 918.06 PREV. TOTAL 875.26 GRAND TOTAL \$1,793.32		

WARNING: Contact with Ready Mixed Concrete may cause severe skin burns and serious eye damage.
Safety Data Sheet (SDS) available at <https://mmcmaterials.com/sds>

LIABILITY WAIVER: MMC Materials will not assume liability for any property damage or any equipment damage for any deliveries beyond the curb line.

AUTHORIZED REPRESENTATIVE OF CUSTOMER: X _____

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
FOB-3	FOB TRUCK	user	70718959	0		
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
1.00 CYDS	NON-RM				DH	43990

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
WATER	10.0 gl	8.5 gl	.0 gl	100.00%			
HOT	.00 %	.00 gl	.00 gl				



Your Payment Confirmation

Confirmation number: 316969319

Customer Number: 130700

Amount To Pay: \$918.06

Order Name / Order # / Pour Date: PINEBELT CONST 70030 3/25325

Credit Card Number: XXXXXXXXXXXXX8238

Expiration Date: 09/2028

Name on Card: JOSEPH W. BLAKENEY

Billing Address: 4801 GUARD AVE, , MAGEE, MS 39111

Email Address: PINEBELTCANDR@GMAIL.COM

MMC MATERIALS
HATTIESBURG REGION

DISPATCH (601) 268-3005

Brookhaven, Columbia, Countyline,
Hattiesburg, Laurel, McComb, Natchez,
Petal, Waynesboro, Wiggins



70718951

DATE	TIME	ACCT #	PURCHASE ORDER	ORDER QTY.	ORDER #	PLANT #	TICKET #
03/25/25	9:02 AM	130700	JOSEPH W. BLAKEN	1.00	70030	707	70718951
CUSTOMER NAME			DELIVERY ADDRESS		DELIVERY INSTRUCTIONS		
PINE BELT CONSTRUCTION NOT			PICK UP AT LAUREL PLANT				
LOAD ID	TRUCK	DRIVER #	DRIVER NAME	PROJ CODE	ITEM CODE	SLUMP	
43982	FOB-3	3	FOB TRUCK		NON-RM	0.00 in	
LOAD QTY	UOM	ITEM CODE	DESCRIPTION	DELIVERED	UNIT PRICE	AMOUNT	
1.00	yd	NON-RM	OFF YARD SALE	1.00			
19.70	lb	57GVL	GRAVEL #57	19.70	\$40.00	\$788.00	
1.00	ea	ECF00000	FUEL CHARGE		\$30.00	\$30.00	
MMC Materials is not liable for any defects of the concrete that are a direct result of ambient conditions at the time of placement and finishing.				WATER ADDED AT CUSTOMER REQUEST		SUBTOTAL 818.00	
Additional water added to this concrete will reduce its strength. Any additional water added is at the customer's own risk.				GALLONS		TAX 57.26	
Shipment subject to terms and conditions (T&CS) available at https://mmcmaterials.com/tcs/						TOTAL 875.26	
						PREV. TOTAL	
						GRAND TOTAL \$875.26	
WARNING: Contact with Ready Mixed Concrete may cause severe skin burns and serious eye damage Safety Data Sheet (SDS) available at https://mmcmaterials.com/sds LIABILITY WAIVER: MMC Materials will not assume liability for any property damage or any equipment damage for any deliveries beyond the curb line.							
AUTHORIZED REPRESENTATIVE OF CUSTOMER: X _____							

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
FOB-3	FOB TRUCK	user	70718951	0		
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
1.00 CYDS	NON-RM				DH	43982
Material	Design Qty	Required	Batched	% Var%	Moisture	Actual
WATER	10.0 gl	8.5 gl	.0 gl	100.00%		Wat
HOT	.00 %	.00 %	.00 gl			



Your Payment Confirmation

Confirmation number: 316958427

Customer Number: 130700

Amount To Pay: \$875.26

Order Name / Order # / Pour Date: PINEBELT CONST 70030 3/25/25

Credit Card Number: XXXXXXXXXXXXX8238

Expiration Date: 09/2028

Name on Card: JOSEPH W. BLAKENEY

Billing Address: 4801 GUARD AVE, , MAGEE, MS 39111

Email Address: PINEBELTCANDR@GMAIL.COM

SUMMARY CHANGE ORDER NO. 1

OWNER: City of Laurel

CONTRACTOR: J & A Excavation, Inc.

PROJECT NAME: 2024 FEMA Massey Access Road Culvert Project

CONTRACT NO.: NS Project No. 18661

REASON FOR CHANGE: Summary change to finalize quantities due to actual quantities varying from plan quantities. 7 Additional days recommended to be added to the contract based on pipe material delay and rain event that washed culvert away.
 You Are Hereby Requested to Comply with the Following Changes from the Contract Plans, Specifications and Contract Documents: (Use Additional Sheets if Required)

REVISION TO QUANTITIES

ITEM NO.	CONTRACT ITEMS	PLAN QTY	ACTUAL QTY	CHANGE IN QTY	UNIT	UNIT COST	CONTRACT CHANGE
1.0	Mobilization	1	1	0.00	LS	\$35,000.00	\$ -
2.0	Site Work	1	1	0.00	LS	\$18,000.00	\$ -
3.0	Maintenance of Traffic	1	1	0.00	LS	\$9,500.00	\$ -
4.0	Removal of Pavement, All Types, All Depths	200	168	-32.00	SY	\$20.00	\$ (640.00)
5.0	Removal of Pipe, All Sizes	150	150	0.00	LF	\$15.00	\$ -
6.0	Topsoil for Slope Treatment, Contractor Furnished	100	0	-100.00	CY	\$28.00	\$ (2,800.00)
7.0	Borrow Excavation, FME, Class 9, Group C	1320	1,062.70	-257.30	CY	\$10.00	\$ (2,573.00)
8.0	Unclassified Excavation, FM	250	250	0.00	CY	\$5.00	\$ -
9.0	Muck Excavation, FM	250	225	-25.00	CY	\$25.00	\$ (625.00)
10.0	Excess Excavation, FM	1100	1,100	0.00	CY	\$15.00	\$ -
11.0	Geotextile Stabilization, Type V (Non-Woven)	1500	793	-707.00	SY	\$3.50	\$ (2,474.50)
12.0	Granular Material, Class 6, Group C	100	105	5.00	CY	\$25.00	\$ 125.00
13.0	610 Crushed Stone Base	50	54.67	4.67	CY	\$85.00	\$ 396.95
14.0	12.5-mm mixture, ST, Asphalt Pavement	40	40	0.00	TON	\$175.00	\$ -
14.1	19-mm mixture, ST, Asphalt Pavement	60	60.08	0.08	TON	\$180.00	\$ 14.40
15.0	108" Zinc Coated Corrugated Metal Pipe, 12 Gauge, 1" Corrugation (Incl. Bedding)	150	150	0.00	LF	\$675.00	\$ -
16.0	Grouted Riprap (300#)	400	400	0.00	SY	\$65.75	\$ -

* Additional pay items added to contract through written agreement
 * Additional quantities added to contract through written agreement

Total Change = \$ (8,576.15)

ORIGINAL CONTRACT AMOUNT: \$266,100.00

TOTAL CONTRACT CHANGES TO DATE (LIQUIDATED DAMAGES): -\$7,500.00

CURRENT CONTRACT AMOUNT: \$258,600.00

THIS CONTRACT CHANGE: -\$8,576.15

REVISED CONTRACT AMOUNT: \$250,023.85

CURRENT CONTRACT COMPLETION DATE: April 4, 2025


TIME EXTENSION REQUIRED BY CHANGE: 7

REVISED CONTRACT COMPLETION DATE: April 11, 2025

NOTE: THIS DOCUMENT SHALL BE AN AMENDMENT TO THE CONTRACT AND ALL PROVISIONS OF THE CONTRACT WILL APPLY.

RECOMMENDED BY: 
Neal Schaffer, Inc.
 ENGINEER

6/6/2025
 DATE

ACCEPTED BY: 
J & A Excavation, Inc.
 CONTRACTOR

6/3/25
 DATE

APPROVED BY: _____
City of Laurel, Mississippi

DATE



WARRANTY

Owner: City of Laurel
PO Box 647
Laurel, MS 39441

Contractor: J&A Excavation Inc.
PO Box 1216
Magee, MS 39111

Project: 2024 Fema Massey Access Road Culvert Project

Completion Date: April 21, 2025

J&A Excavation Inc., hereby warrants that all labor and materials furnished and work performed by J&A Excavation Inc. on the above referenced project are in accordance with the requirements of the contract, including amendments thereto, for a period of one (1) year following the completion date and written acceptance by the Owner. J&A Excavation shall make good any defects at no expense to the Owner for this period.


Joseph Blakeney/Project Manager







Contractor's Final Affidavit and Release of Lien

STATE OF Mississippi)
COUNTY OF Covington) ss

BEFORE ME, the undersigned authority, personally appeared

Annie R. Parker, who, after being by me first duly sworn, deposes and says of his personal knowledge that:

1. He/She is President
of J & A Excavation Inc.
doing business in the State of Mississippi (the "Contractor").
2. Contractor, pursuant to that certain contract dated 2025 (the "Contract") with City of Laurel (the "Owner"), has heretofore furnished or caused to be furnished labor, materials and services for the construction of certain improvements as more particularly set forth in the Contract.
3. Contractor represents that all work to be performed under the Contract has been fully completed and that all lienors under the direct contract have been paid in full, except the following:

Name of Lienor

Amount Due

Miller Materials

\$19,828.47

MC Paving

\$4,000.00

Delta Industries

\$1,116.00

ECS

\$7,143.00

4. In consideration of final payment to Contractor in the amount of \$ 180,136.34, and all other previous payments paid by the Owner to Contractor, the undersigned does hereby for and on behalf of Contractor, waive, release and relinquish Contractor's right to any claim or demand or right to impose a lien or liens for work done or materials or services furnished or any other class of lien whatsoever, on any of the property owned by the Owner on which improvements have been completed in connection with the Contract.
5. The Affiant represents that he/she has authority to execute a full and final release of lien for and on behalf of Contractor.
6. The Affiant makes this Final Affidavit and Release of Lien, pursuant to Mississippi Statutes, for the express purpose of inducing the Owner to make final disbursement and payment to Contractor in the amount of \$ 180,136.34.

Annie R. Parker, Affiant

The foregoing instrument was acknowledged before me this 7th day of May, 2025 by Annie R Parker, who is personally known to me or who has produced DL as identification.

Tarus Woodard
(Signature of Notary Public)
Tarus Woodard
(Printed Notary Name)

