



Post Office Box 320278
Flowood, MS 39232
601-932-9050 (p)

MEMORANDUM

TO: KRISTAL

FROM: JASON

DATE: FEBRUARY 10, 2025

RE: CDBG CASH REQUEST & REQUISITION W/ INVOICE(S)

Please find enclosed the CDBG cash requests and requisition with invoice(s) attached for approval at the February 18th meeting. Please email me the signed request for cash form and copy of the signed requisition.

All signature places have been highlighted.

Thanks for your assistance and please call me if you have any questions.

Mississippi Development Authority
Request for Cash

Section A: General Information			Section B: Project Information			Services Rendered: Beginning 12/21/2024 Thru 2/7/2025			
Program Name CDBG			Contract No. 1138-22-228-PF-01			Request No. 7			
Recipient City of Laurel			Request No. 7			Project No. No			
Address PO Box 647			Request No. 7			Final RFC No			
City, State, Zip Laurel, MS 39441			Request No. 7			Final RFC No			
Section C: Request Per Activity			Section D: Request Per Activity			Section E: Request Per Activity			
Line Items	Vendor	Invoice #	Total Invoice	Amount of This Request	Match	Amount Budgeted	Amount Requested to Date	Balance	Activity No.
General Admin	Sample, Hicks & Assoc	0225-1	\$ 6,900.00	\$ 6,900.00		\$ 40,000.00	\$ 30,600.00	\$ 9,400.00	
App Prep (CDBG Only)			\$ -	\$ -		\$ 5,000.00	\$ 5,000.00	\$ -	
Total Administration			\$ 6,900.00	\$ 6,900.00		\$ 45,000.00	\$ 35,600.00	\$ 9,400.00	
Engineering/Architectural	Neel-Scaffar		\$ -	\$ -		\$ 70,000.00	\$ 48,460.00	\$ 21,540.00	
Total Engineering/Architectural			\$ -	\$ -		\$ 70,000.00	\$ 48,460.00	\$ 21,540.00	
Contingencies						\$ 45,000.00		\$ 45,000.00	
Total Contingencies			\$ -	\$ -		\$ 45,000.00	\$ -	\$ 45,000.00	
Construction	Hudson Contracting, Inc	4	\$ 261,592.50	\$ 91,000.00	\$ 170,592.50	\$ 472,785.32	\$ 472,785.32	\$ -	
Total Construction			\$ 261,592.50	\$ 91,000.00	\$ 170,592.50	\$ 472,785.32	\$ 472,785.32	\$ -	
			\$ 268,492.50	\$ 97,900.00	\$ 170,592.50	\$ 632,785.32	\$ 556,845.32	\$ 75,940.00	
GRAND TOTAL			\$ 556,845.32						
Cumulative Program Expenditures			\$ 556,845.32	Cumulative Matching Expenditures			\$ 632,923.75	Required Match %: 50%	
I Hereby Certify That (a) the services covered by this request have not been received from the Federal / State Government or expended for such services under any other contract agreement or grant; (b) the amount requested will be expended for allowable costs / expenditures under the terms of the contract agreement or grant; (c) the amount requested herein does not exceed the total funds obligated by contract; and (d) the funds are requested for only immediate disbursements. I Hereby Certify That the goods sold and/or services rendered have been delivered and/or performed in good order within the time listed above and are in compliance with all statutory requirements and regulations. I certify that this request does not include any									
Signature of Authorized Official:			Prepared By Jason A. Hicks, Sample, Hicks & Assoc			Date Prepared: 2/10/2025			
Typed Name and Title of Authorized Official			Johnny Magee, Mayor			Date Signed: 2/18/2025			
Vendor No			Fund No			Cost Center			
3100020487									
APPROVED BY:			Signature, Authorized MDA Representative			Date			
IDIS Voucher No			Expense			Rev. 2023			
						MDA Staff			

REQUISITION FORM

CITY OF LAUREL 2022 CDBG PUBLIC FACILITIES PROJECT

REQUISITION NUMBER: 7

CDBG PROJECT NO. 1138-22-228-PF-01/
1136-22-228-PF-02

DATE: FEBRUARY 18, 2025

SAMPLE, HICKS & ASSOC.	\$ 6,900.00	CDBG
HUDSON CONTRACTING	\$261,592.50	CDBG - \$91,000.00 / CITY - \$170,592.50

APPROVED:

BY

MAYOR

SAMPLE, HICKS & ASSOCIATES, INC.

P. O. BOX 320278
FLOWOOD, MS 39232

Invoice

Date	Invoice #
2/7/2025	0225-1

Bill To
CITY OF LAUREL P. O. BOX 647 LAUREL, MS 39441

P.O. No.	Terms	Project

Quantity	Description	Rate	Amount
1	Project #s 1136-22-228-PF-02 / 1138-22-228-PF-01 CONSTRUCTION IS 75% COMPLETE	6,900.00	6,900.00
		Total	\$6,900.00

February 7, 2025

Mayor Johnny Magee
City of Laurel
P.O. Box 647
Laurel, MS 39441

RE: Massey & Smyly WWTP Blower Improvements Project
CDBG PF No.: 1138-22-228-PF-01 & 1136-22-228-PF-02
City of Laurel, Mississippi

Dear Mayor Magee,

Attached please find Application for Payment No. 4 of the above referenced project for the period of December 21, 2024, through January 31, 2025. We recommend payment be made to Hudson Contracting, Inc. in the amount of **\$261,592.50**.

If you have any questions or need any additional information, please call me.

Sincerely,
NEEL-SCHAFFER, INC.



Kris Lightsey, P.E., Ph.D.
Senior Project Manager

Attachments

cc: Hudson Contracting, Inc.



engineers | planners | surveyors | environmental scientists | landscape architects

P: 601.649.1840 | F: 601.649.1848

328 N. Magnolia Street

Laurel, MS 39440

www.neel-schaffer.com



APPLICATION FOR PAYMENT NUMBER: 4

OWNER: CITY OF LAUREL, MS.
 PROJECT: MASSEY & SMYLY WWTP BLOWER IMPROVEMENTS PROJECT
 CDBG PF GRANT NO.: 1138-22-228-PF-01 & 1138-22-228-PF-02
 CONTRACTOR: HUDSON CONTRACTING, INC.

		TOTAL CONTRACT COST	EARNED THIS PERIOD	EARNED TO DATE
COMPLETED WORK - SEE WORKSHEET (ATTACHMENT A)		\$1,345,300.00	\$268,300.00	\$1,165,050.00
WORK PERIOD BEGINNING.....	12/21/2024			
WORK PERIOD ENDING.....	1/31/2025			
CALENDAR DAYS THIS PERIOD.....	42			
CALENDAR DAYS TO DATE.....	320			
CONTRACT TIME.....	250			
NOTICE TO PROCEED DATE.....	3/18/2024			
SUBSTANTIAL COMPLETION DATE.....	11/25/2024			
TOTAL EARNED TO DATE.....	\$ 1,165,050.00			
TOTAL CONTRACT.....	\$1,345,300.00			
PERCENT COMPLETE.....	86.60%			
PERCENT OF TIME ELAPSED.....	128.00%			
AMOUNT EARNED ON CONTRACT TO DATE.....				\$ 1,165,050.00
MATERIALS STORED AT CLOSE OF THIS PERIOD (ATTACH. B).....				\$ 0.00
GROSS AMOUNT DUE.....				\$ 1,165,050.00
LESS RETAINAGE AT 2.5%				(29,126.25)
AMOUNT DUE TO DATE.....				\$ 1,135,923.75
LESS PREVIOUS PAYMENTS.....				\$ (874,331.25)
AMOUNT DUE THIS APPLICATION.....				\$ 261,592.50

Contractor's Certification: The undersigned CONTRACTOR certifies that (1) all previous progress payments received from OWNER on account of Work done under the Contract referred to above have been applied to discharge in full all obligations of CONTRACTOR incurred in connection with Work covered by prior Applications for Payment numbered 0 through 0, inclusive; and (2) title to all materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment, free and clear of all liens, claims, security interests, and encumbrances (except such as covered by Bond acceptable to OWNER).

CONTRACTOR'S ACCEPTANCE: HUDSON CONTRACTING, INC.

BY:  DATED: 1/31/25

RECOMMENDED BY ENGINEER: NEEL-SCHAFFER, INC.

BY:  DATED: 2/7/2025

APPROVED BY OWNER: CITY OF LAUREL, MS

BY: _____ DATED: _____

*NOTE: An on-site observation of the work has been performed, and to the best of my knowledge and information, the work approved for payment has been performed in general compliance with the plans and specifications.

MASSEY & SMYLY WWTP BLOWER IMPROVEMENTS PROJECT
CDBG PF GRANT NUMBERS: 1138-22-228-PF-01 & 1138-22-228-PF-02
CITY OF LAUREL, MISSISSIPPI

WORKSHEET
ATTACHMENT A
18-3608A

PAY ITEM NUMBER	DESCRIPTION OF PAY ITEM	UNIT	CONTRACT QUANTITY	CONTRACT UNIT COST	CONTRACT COST	QUANTITIES		TO DATE		EARNED	
						PREVIOUS	CURRENT	TO DATE		CURRENT	TO DATE
1.0	MOBILIZATION	LS	1	\$ 25,000.00	\$ 25,000.00		1	0	1	\$0.00	\$25,000.00
2.0	SITE WORK	LS	1	\$ 37,500.00	\$ 37,500.00		0.8	0.1	0.9	\$3,750.00	\$33,750.00
3.0	CDBG PROJECT SIGN	LS	1	\$ 1,200.00	\$ 1,200.00		1	0	1	\$0.00	\$1,200.00
4.0	MASSEY BLOWERS REMOVAL AND REPLACEMENT (WITH DEDUCTIVE OPTION 1)	LS	1	\$ 508,000.00	\$ 508,000.00		0.8	0	0.9	\$0.00	\$455,400.00
5.0	SMYLY BLOWERS REMOVAL AND REPLACEMENT	LS	1	\$ 710,000.00	\$ 710,000.00		0.5	0.35	0.85	\$248,500.00	\$603,500.00
6.0	MASSEY ELECTRICAL AND CONTROLS UPGRADES	LS	1	\$ 33,500.00	\$ 33,500.00		0.9	0	0.9	\$0.00	\$30,150.00
7.0	SMYLY ELECTRICAL AND CONTROLS UPGRADES	LS	1	\$ 32,100.00	\$ 32,100.00		0	0.5	0.5	\$16,050.00	\$16,050.00
TOTAL AMOUNT					\$1,345,300.00					\$268,300.00	\$1,165,050.00