## RESOLUTION

## **RESOLUTION GIVING AUTHORITY TO APPROVE CHANGE ORDER NO. 2 AND PAY APPLICATION NO. 13 FOR THE 7<sup>TH</sup> AVENUE RECONSTRUCTION PROJECT**

WHEREAS, the City of Laurel has planned to make improvements to 7<sup>th</sup> Avenue from 5<sup>th</sup> Street to 13<sup>th</sup> Street;

WHEREAS, these improvements include removal of existing trolley car tracks and associated timber and concrete substructure which are believed to be the cause of the riveting under the pavement of 7<sup>th</sup> Avenue;

WHEREAS, these improvements include the necessary rehabilitation or replacement of sanitary sewer mains, service laterals, water mains, water service lines and appurtenances required to complete the roadway reconstruction;

WHEREAS, bids were received on October 31, 2014;

- WHEREAS, a contract was awarded to Walters Construction Company, Inc. in the amount of \$2,137,509.09;
- WHEREAS, Change Order No. 1 was approved which adjusted the contract amount to \$2,154,309.09 and the completion date of the project to October 12, 2015;
- WHEREAS, additional work was performed to install drainage inlets, provide a leveling course of asphalt and remove existing traffic striping;
- WHEREAS, Change Order No. 2 provides pay items to compensate Walters Construction for the additional work as well as deducts pay items not used in the project;

WHEREAS, the net result of Change Order No. 2 is a deduction of \$7,994.04 in the contract amount;

WHEREAS, Change Order No. 2 includes the addition of 40 calendar day related to the additional work, rain days and unforeseen conditions as documented in the attached letter;

WHEREAS, Change Order No. 2 revises the completion date of the project to November 21, 2015;

WHEREAS, the contractor has submitted Pay Application No. 13 which includes payment for work completed in January and February 2016 in the amount of \$135,689.56;

WHEREAS, Pay Application No. 13 also includes the pay items identified in Change Order No. 2;

WHEREAS, in accordance with the contract documents, Liquidated Damages are being assessed to

Pay Application No. 13 in the amount of \$33,600.00;

NOW, THEREFORE, BE IT RESOLVED by the City of Laurel, Mississippi:

- 1. That authority is given to the administration to approve Change Order No. 2 for a net deduct of \$7,994.04 and revise the completion date of the project to November 21, 2015.
- 2. That authority is given to the administration to assess liquidated damages in the amount of \$33,600.00 to Pay Application No. 13.
- 3. That authority is given to the administration to pay Pay Application No. 13 in the amount of \$102,089.56.

Adoption of the above and foregoing Resolution was moved by Councilperson Comegys, the second

was by <u>Councilperson Carmichael</u>, upon roll call vote, the result was as follows:

YEAS: L. Jones, Wheat, Thaxton, Carmichael, Comegys, Wash

NAYS: None

ABSTAINING: None

ABSENT: M. Jones

The President thereupon declared the motion carried and the Resolution adopted, this the

19<sup>th</sup> day of April, A. D., 2016.

PRESIDENT OF THE COUNCIL

ATTESTED AND SUBMITTED TO THE MAYOR FOR APPROVAL BY THE CLERK OF THE

COUNCIL ON \_\_\_\_\_\_.

CLERK OF THE COUNCIL

APPROVED ( ) DATE \_\_\_\_\_

VETOED () DATE \_\_\_\_\_

MAYOR

ATTEST:

MUNICIPAL CLERK

\* \* \* \* \* \* \* \*

Min. of 04/19/16; Bk. No. 100; Pg. No. \_\_\_\_\_; Agn. Itm. 4I